2014 Road Improvement Plan

Southeast Area

Start Date:	Road Name:	Type of Work:	Length: Progress:
16th	Rambo Rd.	Asphalt	1.00
19th/20th	Rambo North Rd.	Asphalt	0.20
	Ervin McGarrah	Single Chip	3.20
23rd	S M St.	Asphalt	0.10

Northeast Area

Start Date:	Road Name:	Type of Work:	Length:	Progress:
	Posey Mtn Turnoff	Asphalt	0.50	Completed
9th/10th	Shaffer Rd.	Asphalt	2.40	In Progress
	Oak Hills Dr.	Asphalt	1.30	
	Timberline Dr.	Asphalt	0.50	Completed
6th	Lodge Rd.	Asphalt	0.10	In Progress
	Kreeger	Asphalt	0.20	Completed

Northwest Area

Start Date:	Road Name:	Type of Work:	Length: Progress:
	Featherston Rd.	Asphalt	0.50
	Shady Lane Circle	Double Chip	0.45
	Roundtop Dr.	Asphalt	1.34
	Roundtop Rd.	Asphalt	0.59
	Howland Rd.	Asphalt	0.27
	Miller Church	Asphalt	0.83
	Pumpkin Hollow	Asphalt	1.40

Southwest Area			
Start Date:	Road Name:	Type of Work:	Length: Progress:
•	Fisher Ford Rd.	Asphalt	0.50
	Nicodemus	Asphalt	0.89
	Bozarth Cemetery	Asphalt	0.60
	Ruby Hall	Single Chip	1.80
	Gum Springs Rd.	Asphalt	0.20
	W. Villa View	Asphalt	0.20
	Sycamore Heights Rd.	Asphalt	0.32
	Windmill Rd.	Asphalt	1.20
	Meadow Wood Dr.	Single Chip	0.90
	Ridgeway Ln.	Single Chip	0.10
	Ridgeway Dr.	Single Chip	0.50
	Total Mileage		22.09

2014 Road Improvement Plan

City Roads

Start Date:

Road Name

<u>City</u>

Cemetery Rd

Garfield

West St.

Decatur

Stadium Dr.

Decatur