

**Jay W. Frasier**

---

**From:** Rick Luzzi  
**Sent:** Monday, August 31, 2015 3:45 PM  
**To:** Jeff Clark  
**Cc:** Tim Yount; Jared Peters; Jay W. Frasier  
**Subject:** Completed road plan

As of today we have the following work under construction Guthrie rd, Miser Rd, Patton rd, Dogwood Valley rd, Stoney Point rd.

The following will be completed from the road plan:

**Chip&seal overlay:**

N. Primrose .74  
Patterson rd 3.37  
McNelly rd 3.78 + Fog seal

**Asphalt overlays:**

Lee Town 2.6  
Mt. Olive rd .5  
Chicken rd. 1.2  
TaylorOrchard rd 2.0  
N. Pleasant valley rd 3.37  
Phillips cemetery 1.0  
WPA 4.75  
Twin Coves 1.6  
Pumpkin hollow 1.75  
Ridge view LN -400 tons

**ASPHALT NEW CONSTRUCTION:**

Y City 2.33  
Little rd 1.5  
Miller Church-  
COMPLETED- 30.49  
Remaining- 23.31  
Total:53.8

Will begin laying asphalt on looney rd and common wealth rd this week.

Sent from my iPad